









Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-284556 Structure Penetration Permit	Max Floor Specialist LLC	Phase 01 Electrical Room / Southside building 102	(MaxFloor)Asa Whatley Jacob Ramirez Kyle Chandler Parker Madeo	1:53 PM 4/4/2025	5:53 PM 4/4/2025	Scheduled
PER-283843 Hot Work Permit	Jay-ton Concrete	 Phase 12 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	6:00 AM 4/4/2025	7:00 PM 4/4/2025	In Progress
PER-283843 Hot Work Permit	Jay-ton Concrete	 Phase 02 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	6:00 AM 4/4/2025	7:00 PM 4/4/2025	In Progress
PER-283843 Hot Work Permit	Jay-ton Concrete	 Phase 01 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	6:00 AM 4/4/2025	7:00 PM 4/4/2025	In Progress
PER-283843 Hot Work Permit	Jay-ton Concrete	 Phase 07 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez	6:00 AM 4/4/2025	7:00 PM 4/4/2025	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn			
PER-283723 Ground Disturbance Permit	Jay-ton Concrete	 Phase 12 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	7:00 AM 4/4/2025	7:30 PM 4/4/2025	In Progress
PER-283723 Ground Disturbance Permit	Jay-ton Concrete	 Phase 02 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	7:00 AM 4/4/2025	7:30 PM 4/4/2025	In Progress
PER-283723 Ground Disturbance Permit	Jay-ton Concrete	 Phase 01 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	7:00 AM 4/4/2025	7:30 PM 4/4/2025	In Progress
PER-283723 Ground Disturbance Permit	Jay-ton Concrete	 Phase 07 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel	7:00 AM 4/4/2025	7:30 PM 4/4/2025	In Progress


Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn			
Ground Disturbance Permit	Jay-ton Concrete	 Phase 12 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	7:00 AM 4/3/2025	7:30 PM 4/3/2025	Expired
Ground Disturbance Permit	Jay-ton Concrete	 Phase 02 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	7:00 AM 4/3/2025	7:30 PM 4/3/2025	Expired
Ground Disturbance Permit	Jay-ton Concrete	 Phase 01 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	7:00 AM 4/3/2025	7:30 PM 4/3/2025	Expired
Ground Disturbance Permit	Jay-ton Concrete	 Phase 07 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon	7:00 AM 4/3/2025	7:30 PM 4/3/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		14-15 Trash Pit.	Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn			
Hot Work Permit	Jay-ton Concrete	 Phase 12 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	7:27 AM 4/3/2025	7:30 PM 4/3/2025	Expired
Hot Work Permit	Jay-ton Concrete	 Phase 02 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	7:27 AM 4/3/2025	7:30 PM 4/3/2025	Expired
Hot Work Permit	Jay-ton Concrete	 Phase 01 Gen Pad / Line 1 and line 11-20. over head door line 30 east side. Line 14-15 Trash Pit.	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn	7:27 AM 4/3/2025	7:30 PM 4/3/2025	Expired
Hot Work Permit	Jay-ton Concrete	 Phase 07 Gen Pad / Line 1 and line 11-20. over head door line 30	(FL) Alfredo Baez (MK)Ricardo Mata Jr (RA) Rodrigo Acosta Alejandro	7:27 AM 4/3/2025	7:30 PM 4/3/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
		east side. Line 14-15 Trash Pit.	Calderon Daniel Marquez Jose Miguel Rios Santiago Carrizales Selene Lopez Willie McMinn			
Hot Work Permit	United Contractor Services, LLC	 Phase 12 DAHU Gallery /	Adiel Mata Carlos Perez Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired
Hot Work Permit	United Contractor Services, LLC	 Phase 10 DAHU Gallery /	Adiel Mata Carlos Perez Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired
Hot Work Permit	United Contractor Services, LLC	Phase 10 Electrical Room /	Adiel Mata Carlos Perez Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired
Hot Work Permit	United Contractor Services, LLC	 Phase 09 DAHU Gallery /	Adiel Mata Carlos Perez Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired
Hot Work Permit	United Contractor Services, LLC	 Phase 08 DAHU Gallery /	Adiel Mata Carlos Perez Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired
Hot Work Permit	United Contractor Services, LLC	 Phase 11 DAHU Gallery /	Adiel Mata Carlos Perez Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired
Hot Work Permit	United Contractor	Phase 09 Electrical	Adiel Mata Carlos Perez	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
	Services, LLC	Room /	Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes			
Hot Work Permit	United Contractor Services, LLC	Phase 11 Electrical Room /	Adiel Mata Carlos Perez Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired
Hot Work Permit	United Contractor Services, LLC	Phase 12 Electrical Room /	Adiel Mata Carlos Perez Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired
Hot Work Permit	United Contractor Services, LLC	Phase 08 Electrical Room /	Adiel Mata Carlos Perez Nelson Torres Ricardo Collera Sean Borden Trevor Lewandowski William Barnes	6:30 AM 4/4/2025	12:30 PM 4/4/2025	Expired
Hot Work Permit	Mullins Mechanical	 Tank Farm / Mechanical room and tank farm	Aaron Morgan Alton Simmonds Bobby Lindsey Brian Anderson Carl Knight Chris Self Christian Hildenbrand Christopher Abercrombie David Webb Edward Womack Gary Thornley Gerit Menard Gordon Niolet Ileana Mercado Cordero Jacob Mclemore Jason Finnell Jason Kelly Jason Sloan Jeremy Chestnut Joe Vega Joseph Armstrong Juan Ortiz Justin Anderson	8:32 AM 3/31/2025	3:30 PM 4/4/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Justin Lins Kenneth Vieira Leif Douglas Martin Ignacio Michael Harris Norman Graham Rene Nunez Robert Landrum Scott Venable Shannon Mason Sharon Stork Shawn Diliberto Steven Skaggs Terence Taylor William Richeson			
Hot Work Permit	Mullins Mechanical	 Mechanical Room / Mechanical room and tank farm	Aaron Morgan Alton. Simmonds Bobby Lindsey Brian Anderson Carl Knight Chris Self Christian Hildenbrand Christopher Abercrombie David Webb Edward Womack Gary Thornley Gerit Menard Gordon Niolet Ileana Mercado Cordero Jacob Mclemore Jason Finnell Jason Kelly Jason Sloan Jeremy Chestnut Joe Vega Joseph Armstrong Juan Ortiz Justin Anderson Justin Lins Kenneth Vieira Leif Douglas Martin Ignacio Michael Harris Norman Graham Rene Nunez Robert Landrum Scott Venable Shannon Mason Sharon Stork	8:32 AM 3/31/2025	3:30 PM 4/4/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Shawn Diliberto Steven Skaggs Terence Taylor William Richeson			
			Aaron Morgan Alton. Simmonds Bobby Lindsey Brian Anderson Carl Knight Chris Self Christian Hildenbrand Christopher Abercrombie David Webb Edward Womack Gary Thornley Gerit Menard Gordon Niolet Ileana Mercado Cordero Jacob Mclemore Jason Finnell Jason Kelly Jason Sloan Jeremy Chestnut Joe Vega Joseph Armstrong Juan Ortiz Justin Anderson Justin Lins Kenneth Vieira Leif Douglas Martin Ignacio Michael Harris Norman Graham Rene Nunez Robert Landrum Scott Venable Shannon Mason Sharon Stork Shawn Diliberto Steven Skaggs Terence Taylor William Richeson			
Roof Access Permit	Mullins Mechanical	 Roof / On the roof in phase 3	7:58 AM 4/4/2025	4:30 PM 4/4/2025	<b>Expired</b> <b>Not Stopped</b>	