

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Hot Work Permit	U.S. Engineering Construction IENG Contractor	 Phase 4 / Roof CU-2, 3, and 4	Alvis Wells Colton Crocker Dan Reinmuth Gerardo Sanchez Hyun Baek Josh Hazlett Larry Anderson Steve Lutz Travis Shippley Trenton Thurston Vince Haylett	8:00 AM 11/21/2024	2:00 PM 11/21/2024	Pending Approval
Hot Work Permit	U.S. Engineering Construction IENG Contractor	 Phase 1C / Roof CU-2, 3, and 4	Alvis Wells Colton Crocker Dan Reinmuth Gerardo Sanchez Hyun Baek Josh Hazlett Larry Anderson Steve Lutz Travis Shippley Trenton Thurston Vince Haylett	8:00 AM 11/21/2024	2:00 PM 11/21/2024	Pending Approval
Hot Work Permit	U.S. Engineering Construction IENG Contractor	crane road west / Trench west of building	Alvis Wells Colton Crocker Dan Reinmuth Gerardo Sanchez Hyun Baek Josh Hazlett Larry Anderson Steve Lutz Travis Shippley Trenton Thurston Vince Haylett	7:00 AM 11/21/2024	2:00 PM 11/21/2024	Pending Approval
Roof Access Permit	IENG Design	Phase 1A / All roof	Aaron Conner Kenny Bendixen Kris Nasser Tim Walsh	7:00 AM 11/21/2024	4:00 PM 11/21/2024	Pending Approval
Roof Access Permit	IENG Design	 Phase 1B / All roof	Aaron Conner Kenny Bendixen Kris Nasser Tim Walsh	7:00 AM 11/21/2024	4:00 PM 11/21/2024	Pending Approval
Hot Work Permit	U.S. Engineering Construction IENG Contractor	crane road west / West of building in trench	Alvis Wells Colton Crocker Dan Reinmuth Gerardo Sanchez Hyun Baek Josh Hazlett Larry Anderson Steve Lutz Travis Shippley Trenton Thurston Vince Haylett	7:00 AM 11/20/2024	2:00 PM 11/20/2024	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Ground Disturbance Permit	Guarantee Electrical	crane road south / South side of site	Jason Pierce Robert Chappel Roger Maldonado	7:00 AM 11/20/2024	2:30 PM 11/20/2024	Expired Not Stopped
Roof Access Permit	Guarantee Electrical	 Phase 4 / ASRS	Jason Pierce Robert Chappel Roger Maldonado	7:00 AM 11/20/2024	2:30 PM 11/20/2024	Expired Not Stopped
Roof/Decking Access Permit	U.S. Engineering Construction IENG Contractor	 Phase 2/Office / ASRS south corridor, lower section.	Alvis Wells Colton Crocker Dan Reinmuth Gerardo Sanchez Hyun Baek Josh Hazlett Larry Anderson Steve Lutz Travis Shippley Trenton Thurston Vince Haylett	6:45 AM 11/20/2024	2:30 PM 11/20/2024	Expired
Hot Work Permit	Integrity Electrical Solutions	 Phase 4 / Dock doors	Geoffrey Burkhart Jerry Larsen	7:30 AM 11/20/2024	3:00 PM 11/20/2024	Expired
Roof Access Permit	IENG Design	Phase 1A / All roof	Aaron Conner Kenny Bendixen Kris Nasser Tim Walsh	7:00 AM 11/20/2024	4:00 PM 11/20/2024	Expired
Roof Access Permit	IENG Design	 Phase 1D / All roof	Aaron Conner Kenny Bendixen Kris Nasser Tim Walsh	7:00 AM 11/20/2024	4:00 PM 11/20/2024	Expired
Ground Disturbance Permit	HEI Civil	crane road north / Crane road west/north	Brady Powers Jaime Ibarra Jenna Randle Larry Seibert Marcos Fernandez Martin Christensen Melissa Jump Rene Parrao Ryan Whiting Saul Herrera Trevon Taylor	6:27 AM 11/20/2024	6:27 PM 11/20/2024	Expired
Ground Disturbance Permit	HEI Civil	crane road west / Crane road west/north	Brady Powers Jaime Ibarra Jenna Randle Larry Seibert Marcos Fernandez Martin Christensen Melissa Jump	6:27 AM 11/20/2024	6:27 PM 11/20/2024	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Rene Parrao Ryan Whiting Saul Herrera Trevon Taylor			
Ground Disturbance Permit	HEI Civil	crane road west / Crane road west	Brady Powers Jaime Ibarra Jenna Randle Larry Seibert Marcos Fernandez Martin Christensen Melissa Jump Rene Parrao Ryan Whiting Saul Herrera Trevon Taylor	6:36 AM 11/20/2024	6:36 PM 11/20/2024	Expired