


Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-536637 Ground Disturbance Permit	B&S Site Development	South Parking / Storm manhole #4	Aaron French Austin Binns Brandon Davidson Bruce Knight Edward Bristow Heder Sanchez Hunter Kropewnicki Imelda Flores Jarrod Allen Jesús Hernández Johnny Villacorta Jon Werczynski Jorge Canales Josh Wargo Mariana Novoa Mark Spruill Marvin Gonzalez Marvin Webster Michael Bistro Nireyda Mejia Ricky Wade Tanner Putney	8:28 AM 6/8/2026	5:28 PM 6/8/2026	Scheduled
PER-536377 Hot Work Permit	Legacy Finishes Group	4th Floor / Areas A,B,C,D levels 1-5, main office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/8/2026	5:30 PM 6/8/2026	In Progress
PER-536377 Hot Work Permit	Legacy Finishes Group	5th Floor / Areas A,B,C,D levels 1-5, main office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/8/2026	5:30 PM 6/8/2026	In Progress
PER-536377 Hot Work Permit	Legacy Finishes Group	Office Area / Areas A,B,C,D levels 1-5, main office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/8/2026	5:30 PM 6/8/2026	In Progress
PER-536377 Hot Work Permit	Legacy Finishes Group	2nd Floor / Areas A,B,C,D levels 1-5, main office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/8/2026	5:30 PM 6/8/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-536377 Hot Work Permit	Legacy Finishes Group	 Ground level - 1st floor / Areas A,B,C,D levels 1-5, main office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/8/2026	5:30 PM 6/8/2026	In Progress
PER-536377 Hot Work Permit	Legacy Finishes Group	3rd Floor / Areas A,B,C,D levels 1-5, main office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/8/2026	5:30 PM 6/8/2026	In Progress
PER-536429 Hot Work Permit	Piedmont Structural	4th Floor / Those bottom schedule perimeter of the 4th floor, 2nd and 3rd floor evac on trash	Christopher Ivey Diego Alonso Filemon Viveros Frank Claridy Jesus Alonso Kendrick Loewy Michael Smyth Tyler Pollack Zac Hammons	6:30 AM 6/8/2026	6:30 PM 6/8/2026	Scheduled
PER-536429 Hot Work Permit	Piedmont Structural	2nd Floor / Those bottom schedule perimeter of the 4th floor, 2nd and 3rd floor evac on trash	Christopher Ivey Diego Alonso Filemon Viveros Frank Claridy Jesus Alonso Kendrick Loewy Michael Smyth Tyler Pollack Zac Hammons	6:30 AM 6/8/2026	6:30 PM 6/8/2026	Scheduled
PER-536429 Hot Work Permit	Piedmont Structural	3rd Floor / Those bottom schedule perimeter of the 4th floor, 2nd and 3rd floor evac on trash	Christopher Ivey Diego Alonso Filemon Viveros Frank Claridy Jesus Alonso Kendrick Loewy Michael Smyth Tyler Pollack Zac Hammons	6:30 AM 6/8/2026	6:30 PM 6/8/2026	Scheduled
PER-536734 Ground Disturbance Permit	Jim Luca Electrical Contractor Inc	South Parking / South Parking Lot	Alex Tobar Alex Tobar JR Alexis Colon Perez Angel Garcia Angel Mario Garcia Zapata Carlos Barahona Christian	10:14 AM 6/8/2026	6:30 PM 6/8/2026	Scheduled

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Waddell Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elijah Atkinson Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Tensie Burnett Thomas Newsom William Balcarcel			
Request to Energize/De-energize	Jim Luca Electrical Contractor Inc	4th Floor / DPHC4 4th Level	Alex Tobar Alex Tobar JR Alexis Colon Perez Angel Garcia Angel Mario Garcia Zapata Carlos Barahona Christian Waddell Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elijah Atkinson Elvis Gamez	7:00 AM 6/9/2026	3:00 PM 6/9/2026	Pending Approval

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Tensie Burnett Thomas Newsom William Balcarcel			
Request to Energize/De-energize	Jim Luca Electrical Contractor Inc	4th Floor / DPLC4 4th Level	Alex Tobar Alex Tobar JR Alexis Colon Perez Angel Garcia Angel Mario Garcia Zapata Carlos Barahona Christian Waddell Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elijah Atkinson Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet	7:00 AM 6/9/2026	6:00 PM 6/9/2026	Pending Approval

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Tensie Burnett Thomas Newsom William Balcarcel			
			Alex Tobar Alex Tobar JR Alexis Colon Perez Angel Garcia Angel Mario Garcia Zapata Carlos Barahona Christian Waddell Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elijah Atkinson Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente			
Request to Energize/De-energize	Jim Luca Electrical Contractor Inc	4th Floor / DT-DPLC4 4th Level	Alex Tobar Alex Tobar JR Alexis Colon Perez Angel Garcia Angel Mario Garcia Zapata Carlos Barahona Christian Waddell Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elijah Atkinson Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente	7:00 AM 6/9/2026	6:00 PM 6/9/2026	Pending Approval

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Tensie Burnett Thomas Newsom William Balcarcel			
Request to Energize/De-energize	Jim Luca Electrical Contractor Inc	4th Floor / HC4A 4th Level	Alex Tobar Alex Tobar JR Alexis Colon Perez Angel Garcia Angel Mario Garcia Zapata Carlos Barahona Christian Waddell Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elijah Atkinson Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas	6:00 AM 6/9/2026	6:00 PM 6/9/2026	Pending Approval

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Tensie Burnett Thomas Newsom William Balcarcel			
Hot Work Permit	Otis Elevator	4th Floor / A shaft vrc	Cody Alley Pedro Montes	6:56 AM 6/1/2026	6:56 AM 6/8/2026	Expired
Hot Work Permit	Otis Elevator	NE - C4.4 / A shaft vrc	Cody Alley Pedro Montes	6:56 AM 6/1/2026	6:56 AM 6/8/2026	Expired
Hot Work Permit	Otis Elevator	5th Floor / A shaft vrc	Cody Alley Pedro Montes	6:56 AM 6/1/2026	6:56 AM 6/8/2026	Expired
Hot Work Permit	Otis Elevator	2nd Floor / A shaft vrc	Cody Alley Pedro Montes	6:56 AM 6/1/2026	6:56 AM 6/8/2026	Expired
Hot Work Permit	Otis Elevator	3rd Floor / A shaft vrc	Cody Alley Pedro Montes	6:56 AM 6/1/2026	6:56 AM 6/8/2026	Expired