


Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-556630 Hot Work Permit	Tindall Corporation	2nd Floor / 2nd floor northwest center	Estefany Bonilla Nayeli Arreola Tatiana Phillips	7:00 AM 6/29/2026	6:00 PM 6/29/2026	Scheduled
PER-557067 Ground Disturbance Permit	B&S Site Development	East Parking lot / East parking lot storm manholes 54 to 73	Aaron French Austin Binns Brandon Davidson Bruce Knight Edward Bristow Heder Sanchez Hunter Kropewnicki Imelda Flores Jarrod Allen Jesús Hernández Johnny Villacorta Jon Werczynski Jorge Canales Josh Wargo Mariana Novoa Mark Spruill Marvin Gonzalez Marvin Webster Michael Bistro Nireyda Mejia Ricky Wade Tanner Putney	4:30 PM 6/29/2026	6:30 AM 6/30/2026	In Progress
PER-556656 Request to Energize/De- energize	Jim Luca Electrical Contractor Inc	4th Floor / HAL1,2,3,4,5	Alex Tobar Alex Tobar JR Angel Garcia Angel Mario Garcia Zapata Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elvis Gamez Erika Lambert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo	7:00 AM 6/29/2026	4:30 PM 6/30/2026	Pending Approval

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Thomas Newsom William Balcarcel			
PER-556656 Request to Energize/De-energize	Jim Luca Electrical Contractor Inc	5th Floor / HAL1,2,3,4,5	Alex Tobar Alex Tobar JR Angel Garcia Angel Mario Garcia Zapata Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Thomas Newsom William	7:00 AM 6/29/2026	4:30 PM 6/30/2026	Pending Approval


Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Balcarcel			
PER-556656 Request to Energize/De-energize	Jim Luca Electrical Contractor Inc	2nd Floor / HAL1,2,3,4,5	Alex Tobar Alex Tobar JR Angel Garcia Angel Mario Garcia Zapata Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Thomas Newsom William Balcarcel	7:00 AM 6/29/2026	4:30 PM 6/30/2026	Pending Approval
PER-556656 Request to Energize/De-energize	Jim Luca Electrical Contractor Inc	 Ground level - 1st floor / HAL1,2,3,4,5	Alex Tobar Alex Tobar JR Angel Garcia Angel Mario Garcia Zapata Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elvis Gamez Erika Lombert Evan Arnett Fernando	7:00 AM 6/29/2026	4:30 PM 6/30/2026	Pending Approval

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Thomas Newsom William Balcarcel			
PER-556656 Request to Energize/De- energize	Jim Luca Electrical Contractor Inc	3rd Floor / HAL1,2,3,4,5	Alex Tobar Alex Tobar JR Angel Garcia Angel Mario Garcia Zapata Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo	7:00 AM 6/29/2026	4:30 PM 6/30/2026	Pending Approval


Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Thomas Newsom William Balcarcel			
PER-556697 Request to Energize/De-energize	Jim Luca Electrical Contractor Inc	2nd Floor / LA2F	Alex Tobar Alex Tobar JR Angel Garcia Angel Mario Garcia Zapata Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Thomas Newsom William	7:00 AM 6/29/2026	4:30 PM 6/30/2026	Pending Approval

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Balcarcel			
PER-557068 Request to Energize/De-energize	Jim Luca Electrical Contractor Inc	 Ground level - 1st floor / HMO1	Alex Tobar Alex Tobar JR Angel Garcia Angel Mario Garcia Zapata Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Thomas Newsom William Balcarcel	4:00 PM 6/29/2026	4:00 PM 7/1/2026	Pending Approval
PER-555677 Hot Work Permit	Piedmont Structural	2nd Floor / Covering spirals with fire blankets for hot work on level 1234 and five	Christopher Ivey Diego Alonso Filemon Viveros Frank Claridy Jesus Alonso Kendrick Loewy Michael Smyth Tyler Pollack Zac Hammons	6:30 AM 6/28/2026	6:30 PM 7/5/2026	In Progress
PER-555677 Hot Work	Piedmont Structural	3rd Floor / Covering	Christopher Ivey	6:30 AM 6/28/2026	6:30 PM 7/5/2026	In Progress

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Permit		spirals with fire blankets for hot work on level 1234 and five	Diego Alonso Filemon Viveros Frank Claridy Jesus Alonso Kendrick Loewy Michael Smyth Tyler Pollack Zac Hammons			
Hot Work Permit	Cooper Steel	2nd Floor / Shaft C and D	Benito Juarez Caleb West Gage Jackson Gerardo Gudino Michael Quezada William Bennett	6:00 AM 6/28/2026	5:30 PM 6/28/2026	Expired
Hot Work Permit	Cooper Steel	3rd Floor / Shaft C and D	Benito Juarez Caleb West Gage Jackson Gerardo Gudino Michael Quezada William Bennett	6:00 AM 6/28/2026	5:30 PM 6/28/2026	Expired
Roof/Decking Access Permit	M&E Contractors	Office Area / Higher and lower roof and lower roof	ELMER AMBELIS Felix Chanquin Lance Gorman	7:30 AM 6/29/2026	2:00 PM 6/29/2026	Expired Not Stopped
Roof/Decking Access Permit	M&E Contractors	Roof / Higher and lower roof and lower roof	ELMER AMBELIS Felix Chanquin Lance Gorman	7:30 AM 6/29/2026	2:00 PM 6/29/2026	Expired Not Stopped
Hot Work Permit	M&E Contractors	4th Floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns	ELMER AMBELIS Felix Chanquin Lance Gorman	8:30 AM 6/29/2026	2:00 PM 6/29/2026	Expired
Hot Work Permit	M&E Contractors	5th Floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns	ELMER AMBELIS Felix Chanquin Lance Gorman	8:30 AM 6/29/2026	2:00 PM 6/29/2026	Expired
Hot Work Permit	M&E Contractors	2nd Floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns	ELMER AMBELIS Felix Chanquin Lance Gorman	8:30 AM 6/29/2026	2:00 PM 6/29/2026	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
Hot Work Permit	M&E Contractors	 Ground level - 1st floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns	ELMER AMBELIS Felix Chanquin Lance Gorman	8:30 AM 6/29/2026	2:00 PM 6/29/2026	Expired
Hot Work Permit	M&E Contractors	3rd Floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns	ELMER AMBELIS Felix Chanquin Lance Gorman	8:30 AM 6/29/2026	2:00 PM 6/29/2026	Expired
Roof Access	Jim Luca Electrical Contractor Inc	2nd Floor / Working on 2nd floor roof	Alex Tobar Alex Tobar JR Angel Garcia Angel Mario Garcia Zapata Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Thomas Newsom William	6:31 AM 6/29/2026	4:30 PM 6/29/2026	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Balcarcel			
Roof Access	Jim Luca Electrical Contractor Inc	Roof / Working on 2nd floor roof	Alex Tobar Alex Tobar JR Angel Garcia Angel Mario Garcia Zapata Dexter Rowley Douglas Oxendine Edward Gonick Edwin Maravilla Elvis Gamez Erika Lombert Evan Arnett Fernando Cordon Heather Sweet Hector Cuellar Ismael Ramirez Zayas Jacob Sweet Jeff McTeer Jon Couette Jonathan Tinajero Jose Garza Julio Perez Kaysiah Burnett Luis Clemente Manuel Saucedo Mario Santos Matthew Belcher Miguel Brito Orlando Salinas SR Orlando Vargas Oscmer Castillo Rick Viering Rigoberto Ascencio Robbey Johnson Thomas Newsom William Balcarcel	6:31 AM 6/29/2026	4:30 PM 6/29/2026	Expired
Hot Work Permit	Cooper Steel	2nd Floor / Shaft C , D	Benito Juarez Caleb West Gage Jackson Gerardo Gudino Michael Quezada William Bennett	6:30 AM 6/29/2026	5:15 PM 6/29/2026	Expired
Hot Work Permit	Legacy Finishes Group	4th Floor / Areas, A, B, C, D levels 1-5 and Main Office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom	7:30 AM 6/29/2026	5:20 PM 6/29/2026	Expired Not Stopped

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			WITTEVEEN Trevor Stearman			
Hot Work Permit	Legacy Finishes Group	5th Floor / Areas, A, B, C, D levels 1-5 and Main Office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/29/2026	5:20 PM 6/29/2026	Expired Not Stopped
Hot Work Permit	Legacy Finishes Group	Office Area / Areas, A, B, C, D levels 1-5 and Main Office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/29/2026	5:20 PM 6/29/2026	Expired Not Stopped
Hot Work Permit	Legacy Finishes Group	2nd Floor / Areas, A, B, C, D levels 1-5 and Main Office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/29/2026	5:20 PM 6/29/2026	Expired Not Stopped
Hot Work Permit	Legacy Finishes Group	 Ground level - 1st floor / Areas, A, B, C, D levels 1-5 and Main Office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/29/2026	5:20 PM 6/29/2026	Expired Not Stopped
Hot Work Permit	Legacy Finishes Group	3rd Floor / Areas, A, B, C, D levels 1-5 and Main Office	Javier Ramirez Maria Espinoza Octavio Espinoza Tom WITTEVEEN Trevor Stearman	7:30 AM 6/29/2026	5:20 PM 6/29/2026	Expired Not Stopped