

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
PER-298650 Hot Work Permit	Icon Mechanical	 Site / North/South 2nd floor	Aaron Ackley Christopher Warrington Cory Cline Curtis Doss Dwight Eason Frank Maldonado James Farrell Lane Willard Rusty Browder	6:24 AM 4/26/2025	8:30 PM 4/26/2025	Completed
PER-298677 Roof Access Permit	Icon Mechanical	 Site / South side roof	Aaron Ackley Christopher Warrington Cory Cline Curtis Doss Dwight Eason Frank Maldonado James Farrell Lane Willard Rusty Browder	6:43 AM 4/26/2025	8:43 PM 4/26/2025	Completed
PER-298678 Hot Work Permit	Icon Mechanical	 Site / South side roof	Aaron Ackley Christopher Warrington Cory Cline Curtis Doss Dwight Eason Frank Maldonado James Farrell Lane Willard Rusty Browder	6:44 AM 4/26/2025	8:44 PM 4/26/2025	Completed
Hot Work Permit	Icon Mechanical	 Site / North/South 2nd floor	Aaron Ackley Christopher Warrington Cory Cline Curtis Doss Dwight Eason Frank Maldonado James Farrell Lane Willard Rusty Browder	6:25 AM 4/25/2025	8:30 PM 4/25/2025	Expired
Roof Access Permit	Icon Mechanical	 Site / North Side roof	Aaron Ackley Christopher Warrington Cory Cline Curtis Doss Dwight Eason Frank Maldonado James Farrell Lane Willard Rusty Browder	6:46 AM 4/25/2025	8:46 PM 4/25/2025	Expired
Hot Work Permit	Icon Mechanical	 Site / North Side roof	Aaron Ackley Christopher Warrington Cory Cline Curtis Doss Dwight Eason Frank	6:48 AM 4/25/2025	8:48 PM 4/25/2025	Expired

Type	Employer	Location	Supervisor	Valid From	Valid To	Status
			Maldonado James Farrell Lane Willard Rusty Browder			
Ground Disturbance Permit	George J. Igel and Co., Inc.	 Site / East side of DC2	Mitch Solomon Sterling Lewis	7:30 AM 4/25/2025	7:30 AM 4/26/2025	Expired
Roof Access Permit	Progressive Roofing	 Site / Front office and main roof of dc2	Ivan Milian Leonardo Madrid	7:36 AM 4/26/2025	6:36 PM 4/26/2025	Expired