



| Type                             | Employer                 | Location   | Supervisor   | Valid From           | Valid To             | Status              |
|----------------------------------|--------------------------|--|--|----------------------|----------------------|---------------------|
| PER-555937<br>Hot Work<br>Permit | Cooper Steel             | 2nd Floor<br>/ Shaft C , D   | Benito Juarez<br>Caleb West<br>Gage Jackson<br>Gerardo<br>Gudino<br>Michael<br>Quezada<br>William<br>Bennett | 6:30 AM<br>6/29/2026 | 5:15 PM<br>6/29/2026 | Scheduled           |
| PER-556280<br>Hot Work<br>Permit | Legacy<br>Finishes Group | 4th Floor<br>/ Areas, A, B, C,<br>D levels 1-5 and<br>Main Office  | Javier Ramirez<br>Maria Espinoza<br>Octavio<br>Espinoza<br>Tom<br>WITTEVEEN<br>Trevor<br>Stearman            | 7:30 AM<br>6/29/2026 | 5:20 PM<br>6/29/2026 | In Progress         |
| PER-556280<br>Hot Work<br>Permit | Legacy<br>Finishes Group | 5th Floor<br>/ Areas, A, B, C,<br>D levels 1-5 and<br>Main Office  | Javier Ramirez<br>Maria Espinoza<br>Octavio<br>Espinoza<br>Tom<br>WITTEVEEN<br>Trevor<br>Stearman            | 7:30 AM<br>6/29/2026 | 5:20 PM<br>6/29/2026 | In Progress         |
| PER-556280<br>Hot Work<br>Permit | Legacy<br>Finishes Group | Office Area<br>/ Areas, A, B, C,<br>D levels 1-5 and<br>Main Office  | Javier Ramirez<br>Maria Espinoza<br>Octavio<br>Espinoza<br>Tom<br>WITTEVEEN<br>Trevor<br>Stearman            | 7:30 AM<br>6/29/2026 | 5:20 PM<br>6/29/2026 | In Progress         |
| PER-556280<br>Hot Work<br>Permit | Legacy<br>Finishes Group | 2nd Floor<br>/ Areas, A, B, C,<br>D levels 1-5 and<br>Main Office  | Javier Ramirez<br>Maria Espinoza<br>Octavio<br>Espinoza<br>Tom<br>WITTEVEEN<br>Trevor<br>Stearman            | 7:30 AM<br>6/29/2026 | 5:20 PM<br>6/29/2026 | In Progress         |
| PER-556280<br>Hot Work<br>Permit | Legacy<br>Finishes Group | <br>Ground level -<br>1st floor<br>/ Areas, A, B, C,<br>D levels 1-5 and<br>Main Office | Javier Ramirez<br>Maria Espinoza<br>Octavio<br>Espinoza<br>Tom<br>WITTEVEEN<br>Trevor<br>Stearman            | 7:30 AM<br>6/29/2026 | 5:20 PM<br>6/29/2026 | In Progress         |
| PER-556280<br>Hot Work<br>Permit | Legacy<br>Finishes Group | 3rd Floor<br>/ Areas, A, B, C,<br>D levels 1-5 and<br>Main Office  | Javier Ramirez<br>Maria Espinoza<br>Octavio<br>Espinoza<br>Tom<br>WITTEVEEN<br>Trevor<br>Stearman            | 7:30 AM<br>6/29/2026 | 5:20 PM<br>6/29/2026 | In Progress         |
| PER-556630<br>Hot Work           | Tindall<br>Corporation   | 2nd Floor<br>/ 2nd floor   | Estefany<br>Bonilla  | 7:00 AM<br>6/29/2026 | 6:00 PM<br>6/29/2026 | Pending<br>Approval |

| Type  | Employer                           | Location  | Supervisor   | Valid From           | Valid To             | Status           |
|---|------------------------------------|---|--|----------------------|----------------------|------------------|
| Permit  |                                    | northwest center  | Nayeli Arreola<br>Tatiana Phillips   |                      |                      |                  |
| PER-557067<br>Ground Disturbance Permit       | B&S Site Development               | East Parking lot / East parking lot storm manholes 54 to 73 | Aaron French<br>Austin Binns<br>Brandon Davidson<br>Bruce Knight<br>Edward Bristow<br>Heder Sanchez<br>Hunter Kropewnicki<br>Imelda Flores<br>Jarrod Allen<br>Jesús Hernández<br>Johnny Villacorta<br>Jon Werczynski<br>Jorge Canales<br>Josh Wargo<br>Mariana Novoa<br>Mark Spruill<br>Marvin Gonzalez<br>Marvin Webster<br>Michael Bistro<br>Nireyda Mejia<br>Ricky Wade<br>Tanner Putney  | 4:30 PM<br>6/29/2026 | 6:30 AM<br>6/30/2026 | Scheduled        |
| PER-556656<br>Request to Energize/De-energize | Jim Luca Electrical Contractor Inc | 4th Floor / HAL1,2,3,4,5                                    | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario Garcia Zapata<br>Dexter Rowley<br>Douglas Oxendine<br>Edward Gonick<br>Edwin Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando Cordon<br>Heather Sweet<br>Hector Cuellar<br>Ismael Ramirez Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah Burnett<br>Luis Clemente<br>Manuel Saucedo<br>Mario Santos<br>Matthew | 7:00 AM<br>6/29/2026 | 4:30 PM<br>6/30/2026 | Pending Approval |

| Type   | Employer                                 | Location                    | Supervisor   | Valid From           | Valid To             | Status              |
|--|--|-----------------------------|--|----------------------|----------------------|---------------------|
|  |  |                             | Belcher<br>Miguel Brito<br>Orlando<br>Salinas SR<br>Orlando Vargas<br>Oscmer<br>Castillo<br>Rick Viering<br>Rigoberto<br>Ascencio<br>Robbey<br>Johnson<br>Thomas<br>Newsom<br>William<br>Balcarcel   |                      |                      |                     |
| PER-556656<br>Request to<br>Energize/De-<br>energize | Jim Luca<br>Electrical<br>Contractor Inc | 5th Floor<br>/ HAL1,2,3,4,5 | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario<br>Garcia Zapata<br>Dexter Rowley<br>Douglas<br>Oxendine<br>Edward Gonick<br>Edwin<br>Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando<br>Cordon<br>Heather Sweet<br>Hector Cuellar<br>Ismael Ramirez<br>Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan<br>Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah<br>Burnett<br>Luis Clemente<br>Manuel<br>Saucedo<br>Mario Santos<br>Matthew<br>Belcher<br>Miguel Brito<br>Orlando<br>Salinas SR<br>Orlando Vargas<br>Oscmer<br>Castillo<br>Rick Viering<br>Rigoberto<br>Ascencio<br>Robbey<br>Johnson<br>Thomas<br>Newsom<br>William<br>Balcarcel | 7:00 AM<br>6/29/2026 | 4:30 PM<br>6/30/2026 | Pending<br>Approval |


| Type  | Employer                                 | Location   | Supervisor   | Valid From           | Valid To             | Status              |
|---|--|--|--|----------------------|----------------------|---------------------|
| PER-556656<br>Request to Energize/De-energize | Jim Luca<br>Electrical<br>Contractor Inc | 2nd Floor<br>/ HAL1,2,3,4,5  | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario<br>Garcia Zapata<br>Dexter Rowley<br>Douglas<br>Oxendine<br>Edward Gonick<br>Edwin<br>Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando<br>Cordon<br>Heather Sweet<br>Hector Cuellar<br>Ismael Ramirez<br>Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan<br>Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah<br>Burnett<br>Luis Clemente<br>Manuel<br>Saucedo<br>Mario Santos<br>Matthew<br>Belcher<br>Miguel Brito<br>Orlando<br>Salinas SR<br>Orlando Vargas<br>Oscmer<br>Castillo<br>Rick Viering<br>Rigoberto<br>Ascencio<br>Robbey<br>Johnson<br>Thomas<br>Newsom<br>William<br>Balcarcel | 7:00 AM<br>6/29/2026 | 4:30 PM<br>6/30/2026 | Pending<br>Approval |
| PER-556656<br>Request to Energize/De-energize | Jim Luca<br>Electrical<br>Contractor Inc | <br>Ground level -<br>1st floor<br>/ HAL1,2,3,4,5 | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario<br>Garcia Zapata<br>Dexter Rowley<br>Douglas<br>Oxendine<br>Edward Gonick<br>Edwin<br>Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando<br>Cordon<br>Heather Sweet   | 7:00 AM<br>6/29/2026 | 4:30 PM<br>6/30/2026 | Pending<br>Approval |

| Type   | Employer                                 | Location                    | Supervisor   | Valid From           | Valid To             | Status              |
|--|--|-----------------------------|--|----------------------|----------------------|---------------------|
|  |  |                             | Hector Cuellar<br>Ismael Ramirez<br>Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan<br>Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah<br>Burnett<br>Luis Clemente<br>Manuel<br>Saucedo<br>Mario Santos<br>Matthew<br>Belcher<br>Miguel Brito<br>Orlando<br>Salinas SR<br>Orlando Vargas<br>Oscmer<br>Castillo<br>Rick Viering<br>Rigoberto<br>Ascencio<br>Robbey<br>Johnson<br>Thomas<br>Newsom<br>William<br>Balcarcel   |                      |                      |                     |
| PER-556656<br>Request to<br>Energize/De-<br>energize | Jim Luca<br>Electrical<br>Contractor Inc | 3rd Floor<br>/ HAL1,2,3,4,5 | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario<br>Garcia Zapata<br>Dexter Rowley<br>Douglas<br>Oxendine<br>Edward Gonick<br>Edwin<br>Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando<br>Cordon<br>Heather Sweet<br>Hector Cuellar<br>Ismael Ramirez<br>Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan<br>Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah<br>Burnett<br>Luis Clemente<br>Manuel<br>Saucedo<br>Mario Santos<br>Matthew | 7:00 AM<br>6/29/2026 | 4:30 PM<br>6/30/2026 | Pending<br>Approval |

| Type   | Employer                                 | Location            | Supervisor   | Valid From           | Valid To             | Status              |
|--|--|---------------------|--|----------------------|----------------------|---------------------|
|  |  |                     | Belcher<br>Miguel Brito<br>Orlando<br>Salinas SR<br>Orlando Vargas<br>Oscmer<br>Castillo<br>Rick Viering<br>Rigoberto<br>Ascencio<br>Robbey<br>Johnson<br>Thomas<br>Newsom<br>William<br>Balcarcel   |                      |                      |                     |
| PER-556697<br>Request to<br>Energize/De-<br>energize | Jim Luca<br>Electrical<br>Contractor Inc | 2nd Floor<br>/ LA2F | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario<br>Garcia Zapata<br>Dexter Rowley<br>Douglas<br>Oxendine<br>Edward Gonick<br>Edwin<br>Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando<br>Cordon<br>Heather Sweet<br>Hector Cuellar<br>Ismael Ramirez<br>Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan<br>Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah<br>Burnett<br>Luis Clemente<br>Manuel<br>Saucedo<br>Mario Santos<br>Matthew<br>Belcher<br>Miguel Brito<br>Orlando<br>Salinas SR<br>Orlando Vargas<br>Oscmer<br>Castillo<br>Rick Viering<br>Rigoberto<br>Ascencio<br>Robbey<br>Johnson<br>Thomas<br>Newsom<br>William<br>Balcarcel | 7:00 AM<br>6/29/2026 | 4:30 PM<br>6/30/2026 | Pending<br>Approval |

| Type  | Employer                              | Location   | Supervisor   | Valid From           | Valid To            | Status           |
|---|---------------------------------------|--|--|----------------------|---------------------|------------------|
| PER-557068<br>Request to Energize/De-energize | Jim Luca<br>Electrical Contractor Inc | <br>Ground level - 1st floor / HMO1 | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario Garcia Zapata<br>Dexter Rowley<br>Douglas Oxendine<br>Edward Gonick<br>Edwin Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando Cordon<br>Heather Sweet<br>Hector Cuellar<br>Ismael Ramirez<br>Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah Burnett<br>Luis Clemente<br>Manuel Saucedo<br>Mario Santos<br>Matthew Belcher<br>Miguel Brito<br>Orlando Salinas SR<br>Orlando Vargas<br>Oscmer Castillo<br>Rick Viering<br>Rigoberto Ascencio<br>Robbey Johnson<br>Thomas Newsom<br>William Balcarcel | 4:00 PM<br>6/29/2026 | 4:00 PM<br>7/1/2026 | Pending Approval |
| PER-555677<br>Hot Work Permit                 | Piedmont Structural                   | 2nd Floor / Covering spirals with fire blankets for hot work on level 1234 and five                                  | Christopher Ivey<br>Diego Alonso<br>Filemon Viveros<br>Frank Claridy<br>Jesus Alonso<br>Kendrick Loewy<br>Michael Smyth<br>Tyler Pollack<br>Zac Hammons  | 6:30 AM<br>6/28/2026 | 6:30 PM<br>7/5/2026 | In Progress      |
| PER-555677<br>Hot Work Permit                 | Piedmont Structural                   | 3rd Floor / Covering spirals with fire blankets for  | Christopher Ivey<br>Diego Alonso<br>Filemon  | 6:30 AM<br>6/28/2026 | 6:30 PM<br>7/5/2026 | In Progress      |

| Type                            | Employer                                 | Location                        | Supervisor   | Valid From           | Valid To             | Status                 |
|---------------------------------|--|---------------------------------|--|----------------------|----------------------|------------------------|
|                                 |  | hot work on level 1234 and five | Viveros<br>Frank Claridy<br>Jesus Alonso<br>Kendrick<br>Loewy<br>Michael Smyth<br>Tyler Pollack<br>Zac Hammons   |                      |                      |                        |
| Request to Energize/De-energize | Jim Luca<br>Electrical<br>Contractor Inc | 5th Floor / LD5F                | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario<br>Garcia Zapata<br>Dexter Rowley<br>Douglas<br>Oxendine<br>Edward Gonick<br>Edwin<br>Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando<br>Cordon<br>Heather Sweet<br>Hector Cuellar<br>Ismael Ramirez<br>Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan<br>Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah<br>Burnett<br>Luis Clemente<br>Manuel<br>Saucedo<br>Mario Santos<br>Matthew<br>Belcher<br>Miguel Brito<br>Orlando<br>Salinas SR<br>Orlando Vargas<br>Oscmer<br>Castillo<br>Rick Viering<br>Rigoberto<br>Ascencio<br>Robbey<br>Johnson<br>Thomas<br>Newsom<br>William<br>Balcarcel | 7:00 AM<br>6/27/2026 | 4:45 PM<br>6/28/2026 | Expired<br>Not Stopped |
| Hot Work Permit                 | Cooper Steel                             | 2nd Floor / Shaft C and D       | Benito Juarez<br>Caleb West<br>Gage Jackson<br>Gerardo<br>Gudino<br>Michael<br>Quezada<br>William  | 6:00 AM<br>6/28/2026 | 5:30 PM<br>6/28/2026 | Expired                |

| Type                       | Employer        | Location  | Supervisor  | Valid From           | Valid To             | Status                 |
|----------------------------|-----------------|---|---|----------------------|----------------------|------------------------|
|                            |                 |   | Bennett   |                      |                      |                        |
| Hot Work Permit            | Cooper Steel    | 3rd Floor / Shaft C and D   | Benito Juarez<br>Caleb West<br>Gage Jackson<br>Gerardo Gudino<br>Michael Quezada<br>William Bennett | 6:00 AM<br>6/28/2026 | 5:30 PM<br>6/28/2026 | Expired                |
| Roof/Decking Access Permit | M&E Contractors | Office Area / Higher and lower roof and lower roof  | ELMER<br>AMBELIS<br>Felix Chanquin<br>Lance Gorman  | 7:30 AM<br>6/29/2026 | 2:00 PM<br>6/29/2026 | Expired<br>Not Stopped |
| Roof/Decking Access Permit | M&E Contractors | Roof / Higher and lower roof and lower roof   | ELMER<br>AMBELIS<br>Felix Chanquin<br>Lance Gorman  | 7:30 AM<br>6/29/2026 | 2:00 PM<br>6/29/2026 | Expired<br>Not Stopped |
| Hot Work Permit            | M&E Contractors | 4th Floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns   | ELMER<br>AMBELIS<br>Felix Chanquin<br>Lance Gorman  | 8:30 AM<br>6/29/2026 | 2:00 PM<br>6/29/2026 | Expired                |
| Hot Work Permit            | M&E Contractors | 5th Floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns   | ELMER<br>AMBELIS<br>Felix Chanquin<br>Lance Gorman  | 8:30 AM<br>6/29/2026 | 2:00 PM<br>6/29/2026 | Expired                |
| Hot Work Permit            | M&E Contractors | 2nd Floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns   | ELMER<br>AMBELIS<br>Felix Chanquin<br>Lance Gorman  | 8:30 AM<br>6/29/2026 | 2:00 PM<br>6/29/2026 | Expired                |
| Hot Work Permit            | M&E Contractors | <br>Ground level - 1st floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns | ELMER<br>AMBELIS<br>Felix Chanquin<br>Lance Gorman  | 8:30 AM<br>6/29/2026 | 2:00 PM<br>6/29/2026 | Expired                |
| Hot Work Permit            | M&E Contractors | 3rd Floor / From first to fifth floor B-2 area north central bump out, between 8-12 / Columns   | ELMER<br>AMBELIS<br>Felix Chanquin<br>Lance Gorman  | 8:30 AM<br>6/29/2026 | 2:00 PM<br>6/29/2026 | Expired                |

| Type        | Employer                                 | Location                                    | Supervisor   | Valid From           | Valid To             | Status  |
|-------------|--|---|--|----------------------|----------------------|---------|
| Roof Access | Jim Luca<br>Electrical<br>Contractor Inc | 2nd Floor<br>/ Working on<br>2nd floor roof | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario<br>Garcia Zapata<br>Dexter Rowley<br>Douglas<br>Oxendine<br>Edward Gonick<br>Edwin<br>Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando<br>Cordon<br>Heather Sweet<br>Hector Cuellar<br>Ismael Ramirez<br>Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan<br>Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah<br>Burnett<br>Luis Clemente<br>Manuel<br>Saucedo<br>Mario Santos<br>Matthew<br>Belcher<br>Miguel Brito<br>Orlando<br>Salinas SR<br>Orlando Vargas<br>Oscmer<br>Castillo<br>Rick Viering<br>Rigoberto<br>Ascencio<br>Robbey<br>Johnson<br>Thomas<br>Newsom<br>William<br>Balcarcel | 6:31 AM<br>6/29/2026 | 4:30 PM<br>6/29/2026 | Expired |
| Roof Access | Jim Luca<br>Electrical<br>Contractor Inc | Roof<br>/ Working on<br>2nd floor roof      | Alex Tobar<br>Alex Tobar JR<br>Angel Garcia<br>Angel Mario<br>Garcia Zapata<br>Dexter Rowley<br>Douglas<br>Oxendine<br>Edward Gonick<br>Edwin<br>Maravilla<br>Elvis Gamez<br>Erika Lombert<br>Evan Arnett<br>Fernando<br>Cordon<br>Heather Sweet   | 6:31 AM<br>6/29/2026 | 4:30 PM<br>6/29/2026 | Expired |

| Type | Employer | Location | Supervisor   | Valid From | Valid To | Status |
|------|----------|----------|--|------------|----------|--------|
|      |          |          | Hector Cuellar<br>Ismael Ramirez<br>Zayas<br>Jacob Sweet<br>Jeff McTeer<br>Jon Couette<br>Jonathan<br>Tinajero<br>Jose Garza<br>Julio Perez<br>Kaysiah<br>Burnett<br>Luis Clemente<br>Manuel<br>Saucedo<br>Mario Santos<br>Matthew<br>Belcher<br>Miguel Brito<br>Orlando<br>Salinas SR<br>Orlando Vargas<br>Oscmer<br>Castillo<br>Rick Viering<br>Rigoberto<br>Ascencio<br>Robbey<br>Johnson<br>Thomas<br>Newsom<br>William<br>Balcarcel |            |          |        |